Cindy J. Manheim
Assistant Vice President-
Senior Legal Counsel

AT&T Services, Inc.
601 New Jersey Ave NW
Washington, DC 20001
Phone: 206.915.5557
E-mail: cm9268@att.com

November 6, 2026

VIA ECFS

Marlene H. Dortch
Secretary
Federal Communications Commission
45 L Street, NE
Washington, DC 20554

RE: AT&T Petition for Waiver, PS Docket Nos. 21-479, 25-143 Supplement

Dear Ms. Dortch:

AT&T on behalf of itself and its affiliates (AT&T), submits this supplement to the AT&T Petition for Waiver ("Waiver Petition")[1] concerning implementation of Phase 1 Next Generation 911 (NG911) for its legacy time division multiplexed (TDM) incumbent local exchange carrier (ILEC) and competitive local exchange carrier (CLEC) (collectively, "Legacy TDM Wireline") services. This supplement describes the principal implementation challenges AT&T has encountered, the measures AT&T has taken to address those challenges, and the current status and revised requested waiver dates in Attachment A.

I. Background and Implementation Progress

AT&T continues to implement NG911 Phase 1 in response to valid requests and has done so across its various technology platforms and services, including wireless, consumer voice over internet service (VoIP), business VoIP, AT&T Phone Advanced, and AT&T Phone Advanced for Business.[2] For Legacy TDM Wireline services, Session Internet Protocol (SIP) conversion and traffic delivery has been completed for12 911 Authorities covering 365 PSAPs in 4 states[3] for CLEC service and 17 911 Authorities covering 116 PSAPs in 3 states[4] for ILEC service. Some of these Authorities were included in AT&T's previous Waiver Petition.

The principal factors contributing to the requested extension for AT&T's Legacy TDM Wireline services in the Waiver Petition as supplemented herein, include 1) the extraction, validation and secure transmission of customer location information to the Intrado NG Nexus platform, 2) the development and execution of a process for obtaining and maintaining location information for customers that purchase service for multi-line telephone systems, and 3) provisioning, testing, and migration activities required for each NG911 Authority. These items are described in more

[1] *See Facilitating Implementation of Next Generation 911 Services (NG911), Next Generation 911 (NG911 Valid Requests),* PS Docket Nos. 21-479, 25-143, AT&T Petition for Waiver, filed September 1, 2026 (AT&T Waiver).

[2] See Waiver Petition at 2.

[3] Arizona, Minnesota, Texas and Utah.

[4] Florida, Louisiana and Texas

detail below. As some of these activities may occur concurrently a discrete time period cannot be attributed to each factor.

II. Implementation Challenges

A. Preparation and Transmission of Location Information to Intrado's NG Nexus Platform

As explained in the Waiver Petition, the Intrado solution for Phase 1 NG911 (and Phase 2) requires the telephone number and corresponding location information to be provided to the NG Nexus platform because the Intrado Nexus platform does not query the Automatic Location Information (ALI) database even for NG911 Phase 1.[5] To provide the required information to the NG Nexus platform, AT&T needed to retrieve address information from its ordering systems, which differ by region and service type, and consolidate that information into separate databases for its legacy ILEC and CLEC services.

AT&T identified obstacles to the collection and transfer of this information to the NG Nexus platform in the fall of 2025. Among other things, legacy ILEC records needed to be augmented with zip code information that was not previously needed for 911 routing, and customer addresses had to be validated against the most recent Master Street Address Guide (MSAG) records and unmatched records required manual resolution. With the exception of Ohio, these issues involving the ILEC were resolved in the spring of 2026. For Ohio, in AT&T's Midwest region, extracting service address information from very old systems operated by a vendor required additional development and was delivered in August 2026. For both the ILEC and CLEC, AT&T and Intrado also needed to establish secure transmission processes for initial and ongoing updates of location information.

B. Multi-Line Telephone System (MLTS) Location Information

Pursuant to Commission rules, the party that manages or operates the MLTS is responsible for updating the location information associated with the telephone number.[6] The Waiver Petition explained that the telephone number and location information for its Legacy TDM Wireline customers, including those customers purchasing service for an MLTS (MLTS customer), must be provided to the Intrado NG Nexus platform for Phase 1 NG911.[7] AT&T's awareness of potential issues involving MLTS customers and the NG911 Phase 1 transition developed generally around the time of the Verizon Petition.[8]

---

[5] Waiver Petition at 3.

[6] Waiver Petition at 5.

[7] *Id*.

[8] *See Facilitating Implementation of Next Generation 911 Services (NG911), Massachusetts State 911 Department Request of April 4, 2025*, PS Docket No. 21-479, Verizon Petition for Waiver, filed April 17, 2026 ("Verizon Petition").

AT&T has developed a process to identify and notify its Legacy TDM Wireline MLTS customers about the transition to NG911 and the importance of providing and updating location information to ensure 911 calls are routed properly. After initially using a different process, in August 2026, AT&T contracted with Intrado's Emergency Routing Service (ERS) in August 2026 to provide a more streamlined mechanism for MLTS customers to update telephone number and location information both initially and on an ongoing basis.

As a trial, AT&T sent letters to Legacy TDM Wireline MLTS customers in Massachusetts in July and to affected customers in Michigan on October 22, 2026. Then, on November 5th, AT&T sent letters via certified mail to the billing address and service address for the remaining MLTS customers and is engaging its sales organization to identify appropriate email contacts. The communication explains the NG911 transition, the MLTS manager and operator's responsibility to maintain accurate location information, and how to begin the process for onboarding in Intrado's ERS.

AT&T also plans to review daily reporting of calls routed to Intrado's Emergency Call Relay Center (ECRC) after NG Nexus is implemented in an area. Where appropriate, AT&T will use relevant information to seek to identify the MLTS administrator to facilitate use of Intrado's ERS for location administration. AT&T expects to continue this monitoring process for at least one year after NG Nexus implementation in an area.

C. Provisioning and Traffic Migration

To implement NG911 Phase 1 with the Intrado NG Nexus platform, AT&T must establish connections between our end office and the Intrado Legacy Network Gateway, coordinate test lines, conduct end-to-end testing, and migrate live traffic. These activities require coordination among AT&T, Intrado, the relevant Alternate Emergency Service Provider (AESP), and the 911 Authority or its vendor. As a planning estimate, trunk ordering and testing may take two months or more depending on whether transport facilities need to be secured, and traffic migration may require several additional months. Many of these implementations utilize the same specialized network engineering, testing and migration functions. Portions of the work therefore must be sequenced to avoid disruption of live 911 traffic. AT&T is working to expedite these timelines, but timing depends on the jurisdiction's configuration, testing results, third-party readiness, and the sequencing of concurrent implementations.

III. Use of Alternate Solutions for Phase 1 NG911

AT&T's original plan for implementing Phase 1 for Legacy TDM Wireline services encountered obstacles and it began exploring alternate solutions.[9] AT&T believed that utilizing vendor(s) that were already translating TDM calls to SIP format would expedite compliance with Phase 1 requests while not slowing down the ability to meet Phase 2 implementation obligations. Specifically, AT&T believed that many of the 911 Authorities for which it requested a waiver to September 30, 2026, would be good candidates for this alternate solution.

[9] Waiver Petition at 6.

The alternate solution was used to fulfill the NG911 Phase 1 SIP conversion and traffic delivery to some 911 Authorities in the Waiver Petition, including 6 911 Authorities for its CLEC and 3 911 Authorities for its ILEC, as well as other 911 Authorities that are not part of the Waiver Petition. However, implementing this solution more broadly has proven to be more complex than originally anticipated. Once it became clear that the alternate solution would require significant migration activity in some locations, the relative advantage of a quicker implementation was reduced. Moving directly to the Intrado NG Nexus solution became the more efficient approach for some locations allowing AT&T to avoid migrating traffic another time if a 911 Authority submitted a valid Phase 2 request. As such, AT&T is reverting back to the Intrado NG Nexus solution for many implementations and the revised waiver dates in Attachment A have been modified accordingly.

IV. Jurisdiction Specific Updates

Due to ongoing challenges described herein, the requested waiver extension date has been revised as specified in Attachment A. Attachment A includes the 911 Authority name and state, the NG911 Phase 1 compliance date (either the original date or date after receiving an extension from the jurisdiction), the original Waiver Petition extension date, the revised waiver extension date, whether the Intrado NG Nexus platform or an alternate solution is being used for Phase 1, and, if applicable, the date AT&T completed its wireline Phase 1 implementation. The revised Waiver Petition date in Attachment A reflects AT&T's current assessment of the work remaining in each jurisdiction, including the appropriate time for trunk provisioning, testing, and traffic migration activities that must be coordinated and completed in a sequence among multiple parties and is dependent on third-party readiness. Among other things, not using the alternate solution in as many jurisdictions as originally anticipated has required an adjustment of dates in Attachment A.

In Massachusetts, AT&T completed the MLTS customer outreach activities, data-preparation and transmission of the telephone number and location information to the NG Nexus platform by the end of September 2026. While traffic is being delivered in SIP format, AT&T and its vendor continue to coordinate with the Massachusetts State 911 Department (Department) and its vendor on the Department's requested delivery configuration. These delays were unanticipated. AT&T therefore requests the revised waiver date in Attachment A. In addition, AT&T and its vendor along with the Department and its vendor continue to work through various issues related to NG911 Phase 2 implementation. As such, AT&T will not be implementing Phase 1 and 2 simultaneously in Massachusetts.[10]

AT&T has also added two 911 Authorities[11] that were previously not included in the Waiver either because AT&T believed it was close to receiving an extension from the 911 Authority[12] or

[10] AT&T stated in its Waiver Petition that it would implement Phase 2 on or before September 30, 2026 in Massachusetts, "provided that the Department or its vendor provides it with the required information needed to do so and fulfills its Phase 2 requirements." *See* Waiver Petition at 8. AT&T did not request a waiver for implementing NG911 Phase 2 in Massachusetts and does not do so herein. AT&T does not necessarily anticipate implementing Phase 1 and 2 simultaneously in jurisdictions.

[11] The additional 911 Authorities included in Attachment A are South Carolina Revenue and Fiscal Affairs and Escambia County Public Safety.


it previously believed implementation would occur before the compliance date. As AT&T has not received an extension covering the full period it now estimates for implementation, these two 911 Authorities have been added to Attachment A.

Conclusion:

For the reasons stated in the Waiver Petition as supplemented herein, AT&T respectfully requests that the Bureau grant a limited waiver of section 9.30(a)(1) for NG911 Phase 1 implementation for each 911 Authority listed in Attachment A through the corresponding date specified in the Revised Waiver Date column. If implementation is completed before the applicable waiver date, AT&T will promptly notify the Bureau and the relevant 911 Authority.

Please contact me with any questions.

Sincerely,



Cindy Manheim

[12] Waiver Petition at 9.

911 Authority	State	Phase 1 Request Date	Phase 1 Compliance Date as of 11/6/26	Implementation Vendor	Original Waiver Petition Date	Revised Waiver Petition Date
St. Johns County Florida (CLEC)	*FL*	*06/17/25*	*12/14/25*	*Intrado*	*09/30/26*	*11/2/2026 - completed*
Brazos Valley Council of Governments (ILEC)	*TX*	*11/18/25*	*08/31/26*	*Alternate*	*09/30/26*	*9/30/2026 - completed*
Lubbock Emergency Communication District (CLEC / ILEC)	*TX*	*01/22/26*	*07/21/26*	*Alternate*	*09/30/26*	*9/30/2026 - completed*
Montgomery County Emergency Communications District (CLEC / ILEC)	*TX*	*01/28/26*	*07/27/26*	*Alternate*	*09/30/26*	*9/30/2026 - completed*
North Central Texas Emergency Communications District (CLEC)	*TX*	*07/25/25*	*05/31/26*	*Alternate*	*09/30/26*	*9/30/2026 - completed*
Tarrant County 9-1-1 Emergency Assistance District (CLEC)	*TX*	*02/02/26*	*08/01/26*	*Alternate*	*09/30/26*	*9/30/2026 - completed*
Utah Communications Authority 911 Division (CLEC)	*UT*	*11/21/25*	*08/14/26*	*Alternate*	*09/30/26*	*9/30/2026 - completed*
Massachusetts Phase I (CLEC)	MA	04/04/25	03/31/26	Intrado	09/30/26	11/30/26
Dixie County Florida (ILEC)	FL	06/11/25	12/08/25	Intrado	09/30/26	12/07/26
Gilchrist County Florida (ILEC)	FL	07/29/25	01/25/26	Intrado	09/30/26	12/07/26
Pasco County Florida PSAP IDs 1626 7940 8327 (ILEC)	FL	07/30/25	10/15/26	Intrado	09/30/26	12/07/26
Union County, FL (ILEC)	FL	06/13/25	12/10/25	Intrado	09/30/26	12/07/26
Hillsborough County Florida (CLEC)	FL	08/26/25	02/22/26	Intrado	09/30/26	12/09/26
Pasco County Florida PSAP IDs 1626 7940 8327 (CLEC)	FL	07/30/25	10/15/26	Intrado	09/30/26	12/09/26
Polk County Florida (CLEC)	FL	07/21/25	01/17/26	Intrado	09/30/26	12/09/26
St. Johns County Florida (ILEC)	FL	06/17/25	12/14/25	Intrado	09/30/26	12/09/26
Bradford County Florida (ILEC)	FL	06/27/25	12/24/25	Intrado	09/30/26	12/10/26
Columbia County, FL (ILEC)	FL	06/20/25	12/17/25	Intrado	09/30/26	12/10/26
Holmes County Florida PSAP ID 1537 (ILEC)	FL	02/25/26	08/24/26	Intrado	09/30/26	01/06/27
Nassau County Florida (ILEC)	FL	07/16/25	01/12/26	Intrado	09/30/26	01/06/27
North Central Texas Emergency Communications District (ILEC)	TX	07/25/25	05/31/26	Intrado	09/30/26	02/26/27
Tarrant County 9-1-1 Emergency Assistance District (ILEC)	TX	02/02/26	08/01/26	Intrado	09/30/26	02/26/27
Berkeley County South Carolina (ILEC)	SC	06/30/25	12/27/25	Intrado	02/28/27	01/31/27
City of Goose Creek (in Berkeley County) South Carolina (ILEC)	SC	08/05/25	02/01/26	Intrado	02/28/27	01/31/27
Summerville Police and Fire (ILEC)	SC	02/11/26	08/10/26	Intrado	02/28/27	01/31/27
Decatur / Grady Counties (ILEC)	GA	02/23/26	08/22/26	Intrado	02/28/27	02/26/27
Toombs County (ILEC)	GA	02/23/26	08/22/26	Intrado	02/28/27	02/26/27
Ohio Department of Administrative Services 9-1-1 Program Office (CLEC / ILEC)	OH	07/02/25	10/18/26	Intrado	02/28/27	04/28/27
Adair County Missouri (ILEC)	MO	03/04/26	08/31/26	Intrado	02/28/27	04/28/27
Barton County Missouri (ILEC)	MO	08/04/25	01/31/26	Intrado	02/28/27	04/28/27
Benton County Missouri (ILEC)	MO	08/06/25	02/02/26	Intrado	02/28/27	04/28/27
Bollinger County (ILEC)	MO	04/16/26	10/13/26	Intrado	02/28/27	04/28/27
Chariton County Missouri (ILEC)	MO	04/07/26	10/04/26	Intrado	02/28/27	04/28/27
Chillicothe Police Department (Livingston County) (ILEC)	MO	04/16/26	10/13/26	Intrado	02/28/27	04/28/27
Grundy County Missouri (ILEC)	MO	03/11/26	09/07/26	Intrado	02/28/27	04/28/27
Howard County E911 (ILEC)	MO	02/24/26	08/23/26	Intrado	02/28/27	04/28/27
Madison County Missouri (ILEC)	MO	02/26/26	08/25/26	Intrado	02/28/27	04/28/27
NECOMM (Marion, Lewis, Ralls) Missouri (ILEC)	MO	07/29/25	01/25/26	Intrado	02/28/27	04/28/27
Pike County Missouri (ILEC)	MO	03/12/26	09/08/26	Intrado	02/28/27	04/28/27
Polk County Missouri (ILEC)	MO	07/25/25	01/21/26	Intrado	02/28/27	04/28/27
Shelby County Missouri (ILEC)	MO	04/07/26	10/04/26	Intrado	02/28/27	04/28/27
St Francois County Communications Center (ILEC)	MO	09/17/25	03/16/26	Intrado	02/28/27	04/28/27
Wayne County Missouri (ILEC)	MO	07/03/25	12/30/25	Intrado	02/28/27	04/28/27
Webster County Missouri (ILEC)	MO	07/16/25	01/12/26	Intrado	02/28/27	04/28/27
New Hampshire 911 (CLEC)	NH	12/01/25	07/31/26	Intrado	02/28/27	12/07/26
Las Vegas Metropolitan Police Department (CLEC / ILEC)	NV	04/29/26	10/26/26	Intrado	02/28/27	04/28/27
ACCD 911 District (Andrew Caldwell Clinton DeKalb) Missouri (ILEC)	MO	08/14/25	02/10/26	Intrado	02/28/27	04/28/27
South Carolina Revenue and Fiscal Affairs Office (CLEC / ILEC)	SC	06/25/25	03/31/26	Alternate	N/A	12/08/26
Escambia County Public Safety (ILEC)	FL	05/14/26	11/10/26	Intrado	N/A	12/31/26